

## Notice of Service Interruption/Area Closure Western University Facilities Management

Client Services 519-661-3304 (fmhelp@uwo.ca)



Submit by E-mail
Print Form

Date of Interruption/Closure Dec 22, 2015 Time(s): 10:00am - 3:00pm							
Building(s) Affected:				#2 GRAPHIC SERVICES BUILDING (GSB) #4			
Areas/Rooms Affected Alternate Route/Service:							
Domestic water supply to buildings due to priority water main repair at Ausable Hall. Staged re-energization of buildings based on priority. SMHR, BAHR, Beaver and Ausable Hall to go down at the same time, but re-energized later on.							
Service to be	#1 Domestic Cold Water	#2	#2				
interrupted:							
#3 Domestic Hot Water  Description/Reason for Project:  #4							
Leaking water main at Ausable Hall to be excavated, and repaired. Install also of 2 new isolation valves at Beaver Hall and also Saugeen-Maitland Hall, for future repairs to this corridor.							
Requester: Craig Fellner				Date of Request: Dec 17, 2015			
Supervising Tradesperson: Unit:							
Trade Superv	visor: Dan Gyetvai	Unit:	Plumbing		Date:Dec 17, 2015		
Contractor:	AAR-CON Excavatiing Inc. Jamie		Phone # 521-1359				
Coordinator/Project Manager: Craig Fellner				Phone # 82711 Date:Dec 17, 2015		Date:Dec 17, 2015	
Reviewed by Trade Supervisor(s)/Shop(s) Affected:							
Name:	Plumber / Fitter Shop	Date: Dec 17, 201	5 Name:	WES Control		Date: Dec 17, 2015	
Signature/ Stamp:	REVIEWED  By Dan Gyetvai (dgyetvai@uwo.ca) at 3:23 pm, Dec 17, 2	015	Signature Stamp:	REVIEWED  By Jesse Atkinson (jatkin48@	⊇uwo.ca) at 8:06 a	am, Dec 21, 2015	
Name:	Fire Safety	Date:Dec 17, 2015	Principal	Occupants:			
Signature/	PPROVED	$\bigcirc$	Name:		Ext.	Date:	
Stamp:	Frank (ffaroni@uwo.ca) at 3:28 pm, Dec 17, 2015		Name:		Ext.	Date:	
Name:		Date:	Name:		Ext.	Date:	
Signature/			Name:		Ext.	Date:	
Stamp:				Approval to Proceed:	:	Date:	
Name: Date:			APP	APPROVED			
Signature/ Stamp:				By Dan Trudgeon (fminterr@uwo.ca) at 9:08 am, Dec 21, 2015			
Notes: SSB, AFAR and GSB will be energized as soon as the new 250mm valve at Saugeen-Maitland is installed. BAHR, SMHR, Beaver to follow, and finally the 150mm valve install and water main repairs at Ausable Hall.							