

## Notice of Service Interruption/Area Closure Western University Facilities Management

Client Services 519-661-3304 (fmhelp@uwo.ca)

Submit by E-mail
Print Form

Date of Inter	ruption/Closure May 25 - 28, 2018	т	Time(s): 7:00am to 5:00pm					
Building(s) #1 Althouse College (FEB) #2  Affected: #3 #4  Areas/Rooms Affected Alternate Route/Service:								
TA 110 as indicated on attached floor plan.								
Service to be #1 Corridor #2 #3 #4 #4 #4 #4 #4 #4 #4 #4 #4 #4 #4 #4 #4								
Requester: Fred Janzen Date of Request: May 18, 2018								
Supervising Tradesperson: Unit:								
Trade Manager:				Unit:	Date:			
Contractor: Tonda/Curney - Bob Anderson/ Les Dykeman  Coordinator/Project Manager: Fred Janzen					Phone # +1 (519) 617-18			
Reviewed by Trade Manager(s)/Shop(s) Affected:								
Name: Electrical Shop Date: May 1			2018	Name: Plumber / Fitter Shop Date: May 18, 20			e: May 18, 2018	
Signature/ Stamp:	REVIEWED  By Heather Zavitz (hzavitz@uwo.ca) at 1:59 pm, May 18, 2018			Signature/ Stamp:  REVIEWED  By Dan Gyetvai (dgyetvai@uwo.ca) at 10:39 am, May 18, 2018				
Name:	Date:			Principal Occupants:				
Signature/ Stamp:				Name: Julie Birkle		Ext. Date:		Date:
				Name:		Ext.		Date:
Name:		Date:		Name:		Ext.		Date:
Signature/ Stamp:		Name:		Approval to Proceed:		Dat	Date:	
Name:		Date:			IDDDOVED			
Signature/ Stamp:				APPROVED  By Dara Gomez (dgomez5@uwo.ca) at 1:57 pm, May 22, 2018				
Notes: 1. Wednesday morning- noise during the removal of existing terrazzo and concrete floor  2. Friday morning before occupants start day - connect into the sanitary and storm lines								

3. Inspection, backfill to happen early the following week.

4. Contractor will provide temporary plywood floor until installation of finish floor.

