

Notice of Service Interruption/Area Closure Western University Facilities Management

Client Services 519-661-3304 (fmhelp@uwo.ca)

Submit by E-mail

Print Form

Date of Interruption/Closure August 12 & 13, 2014 Time(s): 7:00AM August 12 - 4:30PM August 13						
Building(s) #1 SOCIAL SCIENCE CENTRE (SSC) #2 Affected: #3 #4 Areas/Rooms Affected Alternate Route/Service: #4 Building-wide steam heat shutdown. Building-wide domestic hot water shutdown.						
Service to be interrupted: #1 Steam #2 Domestic Hot Water #3 Heating #4 Description/Reason for Project: Replacement of two 3" steam control valves. Pipe work is necessary to install new valves. Welding will also need to be done.						
Requester: Fernando Rascao			Date of Request: Aug 5, 2014			
Supervising Tradesperson: Fernando Rascao Unit: Fitter						
Trade Supervisor: Carmen Bertone Unit: Plumber/Fitter Shop Date:Aug 5, 2014					ug 5, 2014	
Contractor: Besterd Mechanical Coordinator/Project Manager:			e # +1 (519) 672-8454 e # Date:			
Reviewed by Trade Supervisor(s)/Shop(s) Affected:						
Name: Plumber Fitter Shop Signature/ Stamp: By Carmen Bertone (cbertone @uwo.ca) at 1:38 pn	Date: Aug 5, 2014	Stamp:	Signature/ REVIEWED		te: Aug 5, 2014	
Name: Power Plant	Date: Principal Occupants:					
Signature/ REVIEWED	Ţ	Name:	E	xt.	Date:	
Stamp: By Mike Herman (mrherman@uwo.ca) at 8:17 am, Aug 06, 2014	~	Name:	E	Ext.	Date:	
Name: Electrical Shop	Date:	Name:		Ext.	Date:	
Signature/ REVIEWED Stamp: By Dan Trudgeon (fininterr@uwo.ca) at 10:26 am, Aug 06, 20	214	App	roval to Proceed:	Ext.	Date:	
	Date:					
In tamp: Date: Approved Approved By Dan Trudgeon (fminterr@uwo.ca) at 10:26 am, Aug 06, 2014						
Notes: Steamfitter work order #270430 Electrical shop work order for bypass #500125 Power Plant work order #500142						