



Western

JOB HAZARD ANALYSIS - Task Specific

NEW

REVISED

WORKPLACE TASK TO BE ANALYSED

Regular Ceiling Tile Removal in Asbestos Area

DEPARTMENT

Facilities Management

WESTERN JOB CLASSIFICATION*

Carpenters

REQUIRED EQUIPMENT AND/OR PERSONAL PROTECTIVE EQUIPMENT

white Tyvek suit, respirator, HEPA vacuum (I.R.)

WESTERN HAZARD CATEGORY*

Chemical/Work Site Hazards

HAZARD TYPE*

Carcinogen/Slips/Trips/Falls

LOSS POTENTIAL RATING*

Moderate

*refer to Stantec Specific Job Report

DATE:

March 17, 2021

WRITTEN BY:

Ted Chelchowski

REVIEWED BY:

Structural Shop

MGMT APPROVAL:

Ted Chelchowski

SEQUENCE OF TASK	POTENTIAL HAZARDS	ACTION OR PROCEDURE
Tarp off area for Type 2 Removal	Asbestos Dust	Proceed with Type 2 Asbestos removal
Remove Tile	Trip hazard	Wear PPE
Vacuum tile to remove asbestos dust	Positive or negative pressure in work area	Shut off or seal off mechanical vents, as per Type 2 procedures
Replace tiles		
Vacuum walls and floors		
Clean up tarps - Type 2 removal		
Dispose tiles in asbestos bags		