JOB HAZARD ANALYSIS - Task Specific

WORKPLACE TASK TO BE ANALYSED



NEW

WESTERN HAZARD CATEGORY*

DATE:

Suspended Ceilings - Non-Asbestos Areas Only	Work Site Hazards		March 17, 2021
DEPARTMENT	HAZARD TYPE*		WRITTEN BY:
Facilities Management	Working at Heights		Ted Chelchowski
WESTERN JOB CLASSIFICATION*	LOSS POTENTIAL RATING*		REVIEWED BY:
Carpenters	Moderate		Structural Shop
REQUIRED EQUIPMENT AND/OR PERSONAL PROTECTIVE EQUIPMENT	*refer to Stantec Specific Job Report		MGMT APPROVAL:
Eye protection, N95 mask (if required)			Ted Chelchowski
SEQUENCE OF TASK	POTENTIAL HAZARDS	ACTION OR PROCEDURE	
Using proper scaffolding - remove ceiling tiles		Wear PPE Keep work area organized and clean	
Check and/or fasten all lights and ceiling devices to ceiling above before removing grid "T" bars	Light fixtures falling down	Barricade off work area	
If lights are to be replaced, set up temporary lights before having the electrician remove permanent lighting	Unexpected items in ceiling loose	Check for loose items in ceiling	
Remove grid "T" bars and be aware of hanging wires from ceiling above	Puncture/ cuts	Bend wires up	
Reinstall new "T" bar grid	Cuts		
Have mechanical & electrical devices installed	Dust in eyes		
Install ceiling tiles			
	Work area becomes messy which can lead to trip hazards		
Prepare area for overhead work			
Move furniture, cover existing items			