

REVISED

NFW

JOB HAZARD ANALYSIS - Task Specific

	L		L
WORKPLACE TASK TO BE ANALYSED	WESTERN HAZARD CATEGORY*		DATE:
Grounding High Voltage Equipment	Energy Hazard		March 17, 2021
DEPARTMENT	HAZARD TYPE*		WRITTEN BY:
Facilities Management	Electricity		Dave Ostrom
WESTERN JOB CLASSIFICATION*	LOSS POTENTIAL RATING*		REVIEWED BY:
Electrician	High		Electrical/Controls Shop
REQUIRED EQUIPMENT AND/OR PERSONAL PROTECTIVE EQUIPMENT	*refer to Stantec Specific Job Report		MGMT APPROVAL:
safety glasses, safety footwear, high voltage gloves, hard hat, flash glasses or shi	ield, fire retardant coveralls	s and test equipment	Ken Gee
SEQUENCE OF TASK	POTENTIAL HAZARDS	ACTION OR PROCEDURE	
Assess Work Area	Electrical, Shock, Trip	WP-41, WP-18, WP-17	
Review written operation (3 trained people)			
Inspect personal protective equipment and proceed to work site with safety equipment, operation locks and keys (2 people)			
Wear PPE while operating switches, breakers and testing and grounding	Electrical, Shock, Trip	WP-41, WP-18, WP-17	
Proceed to follow switching operation	Electrical, Shock, Trip	WP-41, WP-18, WP-17	
Communicate by radio or telephone confirming each step			
Apply personal lock to operation multi-lock lockout	Electrical, Shock, Trip	WP-41, WP-18, WP-17	
Test proximity tester or live line tester to confirm operation	Electrical, Shock, Trip	WP-41, WP-18, WP-17	
Test isolated switch or equipment where grounds are to be applied with tester	Electrical, Shock, Trip	WP-41, WP-18, WP-17	
Test proximity tester or live line tester to re confirm operation	Electrical, Shock, Trip	WP-41, WP-18, WP-17	
Apply grounds, attach to ground buss first and then touch each isolated component to discharge residual voltage using shot gun stick	Electrical, Shock, Trip	WP-41, WP-18, WP-17	
Apply grounds to equipment	Electrical, Shock, Trip	WP-41, WP-18, WP-17	
Remove grounds with stick	Electrical, Shock, Trip	WP-41, WP-18, WP-17	

Close up equipment	WP-41, WP-18, WP-17
Remove personal lock from operation multi-lock lockout	WP-41, WP-18, WP-17
Return to electrical shop with all keys and locks when operation is complete	